

HYDERABAD METROPOLITAN WATER SUPPLY AND SEWERAGE BOARD

Providing water supply to the 190 Villages/Habitations situated beyond the GHMC and within ORR limits):

The Government accorded Administrative Sanction for the project vide G.O.Ms.No.262, MA&UD (C) Dept, dated: 04.11.2016, to take up the project under Annuity Mode. Brief Details of project are as below.

Project Financing:

▪ Total Cost of Project	-	Rs.628 Cr.
▪ Project Contract Mode	-	Annuity Contract
▪ Period of Annuity Payment	-	7 Years
▪ Date of Agreement	-	19.07.2017
▪ Name of Agency	-	M/s.MEIL, Hyderabad.
▪ Project Implementation Period	-	2 Years
▪ Programmed for completion	-	One year

Project Components:

▪ Construction of Reservoirs (OHSRs/OHBRs)	-	180 Nos
▪ Length of Trunk Mains	-	322 Kms
▪ Length of Distribution Mains	-	1757 Kms
▪ Population Benefited	-	10 Lakhs
▪ Present Supply	-	7 MGD
▪ Supply after completion of Project	-	30 MGD
▪ Expected New Connections	-	1,50,000 Nos

Peri-Urban Mandals covered under the project area:

- Total habitations 190 Nos (183 Villages & 7 Municipalities)
- Mandals: Patancheruvu & R.C.Puram Medchal, Quthbullapur Shamirpet, Keesara, Ghatsekar, Hayathnagar, Ibrahimpatnam Maheswaram, Saroornagar Shamshabad and Rajendranagar

Present Status of Project:

- Agency has commenced the reservoir works and out of 180 Nos, so far 161 Nos have been grounded and are at different stages of execution.
- The required inlet / outlet pipelines are under procurement & grounding stage. So far 500 Km length is procured and laid for about 360 Km length. Pipeline works are in progress.

Project is likely to be completed by Oct'2018.

Photo Exhibits of OHBRs

