

Malkajgiri Water Supply Scheme taken up under Municipal Development Project (MDP) with World Bank Assistance

- 1.0 The Project was sanctioned vide GO MS.No.288 MA, dated: 21.4.2009 & GO Rt.No.1222 MA, dated: 27.8.2009, under MDP with World bank Assistance at a cost of Rs.338.55 Crores.
- 2.0 The funding pattern is Rs.236.98 Crores (70%) grant, Rs.67.71 Cr (20%) Loan under World Bank Assistance and Rs.33.85 Crs (10%) ULB Share.

4.0 Project Progress:

- The project works are taken up in two (2) packages.

4.1 Package-I(a) – Construction of Reservoirs:

- The Package-I(a) is for construction of RCC GLSRs, ELSRs, Pump Houses at an estimated cost of Rs.62.94 Crores. This work is entrusted to M/s.Megha Engineering & Infrastructure Ltd., Hyderabad, for a contract value of Rs.57.52 Crores.

i) GLSR's Progress:

- **Gautham Nagar (1450 KL):**
Completed, including water tightness testing. Plinth protection work is in progress.
- **Defence Colony (18000 KL):**
Completed, including water tightness testing. Plinth protection and drains work is in progress.
- **Tirumal Nagar (5000 KL):**
GLSR completed. Painting and miscellaneous work is in progress.

ii) ELSR's Progress:

- **Sainikpuri (1900 KL):**
Completed and commissioned.
- **Moulali (700 KL):**
ELSR completed. Pipeline connections, painting and miscellaneous work is in progress.
- **Vajpayee Nagar (1900 KL):**
ELSR completed and commissioned.
- **Vajpayee Nagar (1600 KL):**
Completed & commissioned.
- **Sainathpuram (Geetha Nagar) (1450 KL):**
Top dome slab completed. Painting and chamber work is in progress.
- **Gautham Nagar (2900 KL):**
Completed, including water tightness test.

- **Pump House at Sainikpuri:**
Completed & commissioned.
- **Pump House at Vajpayee Nagar:**
Completed & commissioned.
- **Pump House at Gautham Nagar:**
Pump house completed.
- **Pump House at Moulali:**
Pump house completed including erection of electro-mechanical equipment.
- The reservoir works are completed for about 95% and total completion is expected by end of June'2018.

4.2 Package-I(b) - Pipelines Work:

- The Package-I(b) is pipelines work for laying of feeder mains, distribution network at an estimated cost of Rs.260.92 Crores. This work is entrusted to M/s.The Indian Hume Pipe Co. Ltd., Mumbai, for a contract value of Rs.181.14 crores.
- About 99.68% laying work completed & nearing completion.
- Total Length of pipeline is 400.639 Km and laying completed for 398.735 Km.
- The Project Works are likely to be completed by June'2018.

Photo Exhibits – Pipeline Works – Malkajgiri

Trunk Feeder Main




Distribution Pipelines



Laying of Pipeline



Distribution Network Pipeline Laying



Completed Network Put into operation

